



**METSEC SFS – BLOCK WORK
COST COMPARISON**

29 JUNE 2009

29 JUNE 2009

CONTENTS

- 1.00 INTRODUCTION
- 2.00 COMPARISON MODEL USED
- 3.00 COST COMPARISON
- 4.00 ADVANTAGES AND DISADVANTAGES
- 5.00 OTHER ASSOCIATED COSTS AND RISKS
- 6.00 EXCLUSIONS
- 7.00 CONCLUSION AND RECOMMENDATION
- 8.00 APPENDICES
 - A COST COMPARISON DETAIL
 - B ROBOTHAMS ARCHITECTS AND METSEC - WALL DETAILS
 - C SHEPHERD CONSTRUCTION - CASE STUDY
 - D ACKNOWLEDGEMENTS

Copyright Clause

The copyright of this document is vested in Faithful+Gould and may not be reproduced in part or whole without their express written permission.

Disclaimer Clause

The document and the information contained herein are for the exclusive use of Metsec plc and Faithful+Gould accept no responsibility for any consequences arising from unauthorised use by any other person(s).

29 JUNE 2009

1.0 INTRODUCTION

- 1.1. Faithful+Gould was commissioned by Metsec plc to produce a report analysing the main construction cost differences between the Metsec SFS walling system and traditional block work to the internal skin of an external wall. Three scenarios have been considered where the external skin is facing brickwork, insulated render or timber cladding.
- 1.2 The report has been produced in an impartial way and the exclusions identified in section 6.0 must be taken into consideration.

2.0 COMPARISON MODEL USED

- 2.1 For clarity, the cost comparison has been made on the following basis:-
- 2.2 A four-storey concrete framed residential building. Each bay to be 7.2m wide by 2.7m high incorporating 2 No. 1.2m x 1.2m punched windows. Total cladding area is 4,000m² with 1,000m² of facing brickwork on the ground floor, 1,500m² of lightweight render and 1,500m² of timber cladding to the upper floors. The building itself is in the order of 2,000m² and is of simple shape with good site access and circulation.
- 2.3 All bays are to be the same. Doorways, cross-walls and the like are not considered, on the assumption these would be minimal anyway.
- 2.4 Structural calculations have already been carried out by Metsec plc and structural issues have not been considered further in this report. The Engineer has considered stability of the block work and wind posts are included to all floors.
- 2.5 Basis of costs are at today's prices for a building in Birmingham, West Midlands.
- 2.6 Full sections of the different wall details are contained in Appendix B.

29 JUNE 2009

3.0 COST COMPARISON

3.1 The details of the cost comparison are contained in Appendix A. All items have been carefully considered and the data has been collected from relevant sub-contractors and main contractors plus our own in house data sources.

3.2 Facing brickwork (ground floor)

With this example the use of SFS is marginally 4% lower in cost. There are several differences in design and reference should be made to the detailed review in Appendix A. The relatively cheap block is counter balanced with its higher window opening, wind post, head restraint, attendance and preliminary costs.

3.3 Insulated render (upper floors)

This scenario favours the use of SFS by 37%. The differentials tell the same story as before despite the SFS system requiring a relatively expensive cement particle board, the work at higher level requires significantly more wind posts (see note 2.4).

3.4 Timber panelling (upper floors)

Again this scenario favours the use of SFS by 38%. The specification for block work also requires it to have a secondary timber frame as well as relatively expensive plywood backing. Of all the scenarios, the block work/timber panelling has proved to be the most complex and labour intensive, hence the high comparable cost.

3.5 Total comparative cost

With the above combined for the comparison model, block work factors at £129.41/m² and the SFS at £88.10/m². You are strongly advised to read this in conjunction with all the following sections.

3.6 For clarity, the following items are not considered in the comparison as their cost will be similar for both scenarios. Only the items that differ are compared.

- Plasterboards reveals
- Window boards
- External facing brick work, render and timber cladding
- Decorations
- Windows
- Thermabate cavity closers
- Skirtings
- Sealing

29 JUNE 2009

3.0 COST COMPARISON (cont'd)

3.7 It must be understood that this comparison is made on the model identified in section 2.0; however circumstances will vary from project to project and the following issues will affect the outcome identified above:-

- Location of site and availability of materials
- Site restrictions i.e. access, storage, time of day etc. for deliveries and mixing plant
- Size and height of project
- Shape and complexity of the building
- Critical path requirement for water tightness and relationship with the extent of internal finish and mechanical and electrical works
- The need for an earlier programme finish
- Programme risk and weather related issues
- Availability of labour and materials
- Specification i.e., extent of acoustic and fire requirements
- Engineering characteristics of each building

29 JUNE 2009

4.0 ADVANTAGES AND DISADVANTAGES

4.1	<p><u>Metsec SFS - Advantages</u></p> <ul style="list-style-type: none"> • Quick to install • Shorter programme provides earlier watertight building • Cleaner process • No site mixer/silo required • Easier manual handling with lighter lifting • No secondary steel required (depending on elevation treatment) • Considerably reduced lorry deliveries • Less labour intensive therefore fewer welfare requirements and health & safety issues • Re-cyclability 	<p><u>Block work - Advantages</u></p> <ul style="list-style-type: none"> • Fair face can be used as a final finish • Better immediate fire rating • Better immediate acoustic rating • Cheap cost of materials and labour • Adaptable to design changes in-situ i.e. differing bay sizes, dog-legs and the like • Easier for fixing F&F items too
-----	---	---

4.2	<p><u>Metsec SFS - Disadvantages</u></p> <ul style="list-style-type: none"> • Internal lining required • Linings to meet fire requirements • Acoustic treatment required • Material costs more expensive (without consideration to programme reductions or associated material requirements) 	<p><u>Block work – Disadvantages</u></p> <ul style="list-style-type: none"> • Internal standing scaffold required • Longer programme • Scaffold takes up space further restricting on site activities • Messy process with more waste • Manual handling including returning waste materials • Lining needs to be on dabs • Site mixer/silo required • Wind posts and lintels required • Dummy window frames required • Restricted working during freezing weather • High number of delivery lorries • Protected storage areas required
-----	--	--

29 JUNE 2009

5.0 OTHER ASSOCIATED COSTS AND RISKS

- 5.1 The BRE Green Guide to Specification ratings 2008 give an A+ rating to the three block work scenarios and A+ for SFS/brickwork and SFS/timber cladding; there is no rating for SFS/render construction.
- 5.2 In a wider environmental context, you would have to consider on the one hand the recognised instant thermal and acoustic performance of block work against its more significant manual handling requirements.
- 5.3 Although delivery is built into the costs, lorry movements to and from site will be far more significant for block work. This has been calculated for this cost model and is demonstrated in Appendix A which shows that the Metsec components can be delivered in just two deliveries whereas the equivalent block work scenario requires approximately 56 (other factors such as the project specific wall make up need to be considered with a comparison such as this).
- 5.4 These extra lorry movements will also require additional banks men and site co-ordinators to handle them which also increases site health & safety concerns and would have a negative effect on Environmental Management Plans. Further lorry movements will be required for the carriage of mortar and waste. Although delivery charges are built into the costs this will be a significant factor in the design when for example considering the effect of construction on a local neighbourhood.
- 5.5 Depending on source of materials this issue can be considered for reducing a construction projects carbon footprint however, you would need to understand where the materials are sourced from. Block work can be manufactured and sourced locally and this will mitigate the impact on the road network but not the significant impact of deliveries to site. For clarity Metsec sections are manufactured in the West Midlands from steel from various sources.

6.0 EXCLUSIONS

- V.A.T.
- Professional fees
- Main contractor overheads and profit.
- Any additional structural measures required by either scenario.
- Items listed in section 3.6.

29 JUNE 2009

7.0 CONCLUSION AND RECOMMENDATION

- 7.1 This study has demonstrated in actual direct construction cost terms that Metsec SFS in lieu of block work is more competitive for this particular model. It has also highlighted several advantageous factors for using Metsec particularly relating to reduced time on site and in respect to direct environmental issues. Building users and clients should seriously consider the consequence of building delivery being earlier and the resultant earlier rental and return income.
- 7.2 As the model used changes so will the outcome. Smaller and less regular buildings will suit block work whilst high rise city centre construction will suit Metsec SFS as the use of block work becomes more impractical. This is the case with the Shepherd Construction report in Appendix C. This report does demonstrate the advantages to the follow on trades in getting onto site earlier.
- 7.3 We recommend that this study could be extended and enhanced with a questionnaire sent out to Contractors which would provide further information on this topic. In the current climate we are finding that Contractors are more willing to help, particularly as everyone is keener to innovate, reduce costs, improve health & safety and environmental performance.
- 7.4 For the Metsec SFS option, we strongly recommend that a study is commissioned into the relative environmental advantages that it can offer, highlighted in this report.
- 7.5 Similarly research should be directed at reviewing the parallel items i.e. the cement particle board to challenge their requirement and specification and ultimately mitigate their cost.
- 7.6 The current economic climate is providing new challenges with changing and falling market prices which in time will alter the cost comparisons in this study, so all the factors highlighted need to be constantly reviewed.

29 JUNE 2009

APPENDICES

29 JUNE 2009


APPENDIX A
COST COMPARISON DETAIL

Metsec Cost Comparison - Comparative Costs										
Block cavity wall					SFS framing					% Difference
Quantity	Unit	Rate(£)	Total(£)		Quantity	Unit	Rate(£)	Total(£)		
Facing brick (ground floor)					Facing brick (ground floor)					
1 layer 15mm plasterboard on dabs 2.7 high	333	m	53.33	17,757.23	2 layers 15mm plasterboard fixed to Metsec. 2.7 high	333	m	60.75	20,229.75	
140mm Topcrete dense concrete block work (3N/mm2)	766	m2	24.50	18,764.55	Metsec	899	m2	37.65	33,851.36	
Head restraint	333	m	12.50	4,162.50						
Wind post (1 No. Ancon WP2 150 x 70 x 6 angle per panel)	46	No.	265.00	12,256.25						
Galvanised insulated cavity wall lintel	93	No.	100.75	9,319.38	Galvanised steel angle lintel	93	No.	36.75	3,399.38	
Dummy frames	93	No.	28.75	2,659.38						
55mm Kingspan Kooltherm K8	766	m2	19.35	14,820.17	55mm Kingspan Kooltherm K12	766	m2	21.70	16,620.03	
Forming cavity with stainless steel ties	766	m2	2.75	2,106.23	Brick tie channels	899	m2	14.95	13,441.55	
Additional attendance and preliminaries					Additional attendance and preliminaries					
Standing scaffold	766	m2	10.00	7,659.00	Aluminium tower*	899	m2	5.24	4,713.02	
Waste**	1	item	1,072.26	1,072.26	Waste	1	item		included	
Lifting				ground floor	Lifting	1	item		base	
Programme time increase*	1.01	weeks	5,589.00	5,646.05	Programme time	1	item		base	
Total comparison for facing brickwork (ground floor)	1,000	m2	96.22	96,222.97	Total comparison for facing brickwork (ground floor)	1,000	m2	92.26	92,255.09	- 4.12
Render system (upper floors)					Render system (upper floors)					
1 layer 15mm plasterboard on dabs 2.7 high	500	m	53.33	26,635.84	2 layers 15mm plasterboard fixed to Metsec. 2.7 high	500	m	60.75	30,344.63	
140mm Topcrete dense concrete block work (3N/mm2)	1,149	m2	24.50	28,146.83	Metsec	1,349	m2	37.65	50,777.05	
Head restraint	500	m	12.50	6,250.00						
Wind post (4 No. Ancon 120 x 8 angles per panel)	278	No.	290.00	80,475.00						
Galvanised steel angle lintel	139	No.	36.75	5,099.06	12mm cement particle board	1,299	m2	17.04	22,135.37	
Dummy frames	139	No.	28.75	3,989.06	Additional attendance and preliminaries					
Vapour control layer	1,299	m2	2.50	3,246.75	Aluminium tower*	1,349	m2	5.24	7,069.54	
Additional attendance and preliminaries					Waste	1	item		included	
Standing scaffold	1,149	m2	10.00	11,488.50	Lifting	1	item		base	
Waste**	1	item	1,608.39	1,608.39	Programme time	1	item		base	
Lifting***	1	item	500.00	500.00	Programme time	1	item		base	
Programme time increase*	1.52	weeks	5,589.00	8,469.07	Total comparison for render system (upper floors)	1,500	m2	73.55	110,326.58	- 37.28
Total comparison for render system (upper floors)	1,500	m2	117.27	175,908.50						
Timber panelling (upper floors)					Timber panelling (upper floors)					
1 layer 15mm plasterboard on dabs 2.7 high	500	m	53.33	26,635.84	2 layers 15mm plasterboard fixed to Metsec. 2.7 high	500	m	60.75	30,344.63	
140mm Topcrete dense concrete block work (3N/mm2)	1,149	m2	24.50	28,146.83	Metsec	1,349	m2	37.65	50,777.05	
Head restraint	500	m	12.50	6,250.00						
Wind post (4 No. Ancon 120 x 8 angles per panel)	278	No.	290.00	80,475.00	Insulation between studs (additional allowance)	1,149	m2	5.00	5,744.25	
Galvanised steel angle lintel	139	No.	36.75	5,099.06	100mm rigid insulation board	1,299	m2	26.00	33,766.20	
Dummy frames	139	No.	28.75	3,989.06	12mm cement particle board	1,299	m2	17.04	22,135.37	
Vapour control layer	1,299	m2	2.50	3,246.75	Additional attendance and preliminaries					
Frame of 125 x 50 members	5,182	m	6.25	32,389.45	Aluminium tower*	1,349	m2	5.24	7,069.54	
18mm wpb plywood lining	1,299	m2	20.00	25,974.00	Waste	1	item		included	
125mm Rockwool insulation batts	1,500	m2	7.50	11,250.00	Lifting	1	item		base	
Additional attendance and preliminaries					Programme time	1	item		base	
Standing scaffold	1,149	m2	10.00	11,488.50	Total comparison for timber panelling (upper floors)	1,500	m2	99.89	149,837.03	- 38.97
Waste**	1	item	1,608.39	1,608.39						
Lifting***	1	item	500.00	500.00						
Programme time increase*	1.52	weeks	5,589.00	8,469.07						
Total comparison for timber panelling (upper floors)	1,500	m2	163.68	245,521.95						
Total comparative cost	4,000	m2	129.41	517,653.41	Total comparative cost	4,000	m2	88.10	352,418.69	- 31.92
Notes										
*Based on 4 block work gangs constructing 320m2/week above 2 Metsec gangs constructing 650m2/week.					*Based on two towers per gang; two gangs achieving 650m2 per week.					
**Additional skip provision for 5% of all block work being 'waste'.										
***Allowance for teleporter/forklift working harder with additional manual handling requirements.										
Lorry movements (only block work and Metsec considered)					Lorry movements (only block work, particle board and Metsec considered)					
<i>Note: this is movements on and off site and does not consider the varying travel distance from material source</i>					<i>Note: this is movements on and off site and does not consider the varying travel distance from material source</i>					
Delivery of blocks		Articulated		36	Delivery of Metsec		Articulated		1	
Waste skips (drop off plus pick up)		Rigid	say	14			Rigid		1	
Mortar		Rigid	say	6	Particle board (render and timber cladding only)		Articulated		2	
		Total return lorry movements		56			Total return lorry movements		4	

29 JUNE 2009

APPENDIX B

ROBOTHAMS ARCHITECTS AND METSEC - WALL DETAILS




**WALL TYPE A1
BRICK FACE EXTERNAL WALL
WITH INNER BLOCK WALL**



Robothams Architects - The Old Library, 12 Church Street, Warwick CV34 4AB - T 01926 493843 F 01926 495314 - architects@robothams.co.uk - www.robothams.co.uk

PROJECT TITLE	DRAWING TITLE	STATUS APPROVED					
METSEC SFS / BLOCK COST COMPARISON	WALL TYPE A1 BRICK FACING EXT. WALL Inner Block Wall	SCALE	NTS	SHEET SIZE	A4	DRAWN	KPM
		DATE	22.06.09	CHECKED			
		DWG NO. 2499-001		REVISION			




**WALL TYPE A2
 BRICK FACE EXTERNAL WALL WITH
 INNER METSEC FRAMING**



Robothams Architects - The Old Library, 12 Church Street, Warwick CV34 4AB - T 01926 493843 F 01926 495314 - architects@robothams.co.uk - www.robothams.co.uk

PROJECT TITLE	DRAWING TITLE	STATUS	APPROVED		
METSEC SFS / BLOCK COST COMPARISON	WALL TYPE A2 BRICK FACING EXT. WALL Inner Metsec Framing	SCALE	NTS	SHEET SIZE	A4
		DRAWN	KPM	CHECKED	
		DATE	22.06.09	REVISION	
		DWG NO.	2499-002		



**WALL TYPE B1
TIMBER CLADDING EXTERNAL WALL
WITH INNER BLOCK WALL**



Robothams Architects - The Old Library, 12 Church Street, Warwick CV34 4AB - T 01926 493843 F 01926 495314 - architects@robothams.co.uk - www.robothams.co.uk

PROJECT TITLE

DRAWING TITLE

STATUS **APPROVED**


METSEC SFS / BLOCK
COST COMPARISON

WALL TYPE B1
TIMBER CLADDING EXT. WALL
Inner Block Wall

SCALE **NTS** SHEET SIZE **A4** DRAWN **KPM**

DATE **22.06.09** CHECKED

DWG NO. **2499-003** REVISION



WALL TYPE B2
TIMBER CLADDING EXTERNAL WALL
WITH INNER METSEC FRAMING



Robothams Architects - The Old Library, 12 Church Street, Warwick CV34 4AB - T 01926 493843 F 01926 495314 - architects@robothams.co.uk - www.robothams.co.uk

PROJECT TITLE

DRAWING TITLE

STATUS **APPROVED**

METSEC SFS / BLOCK
COST COMPARISON

WALL TYPE A1
TIMBER CLADDING EXT. WALL
Inner Metsec Framing

SCALE **NTS**

SHEET SIZE **A4**


DRAWN **KPM**

DATE **22.06.09**

CHECKED

DWG NO. **2499-004**

REVISION




**WALL TYPE C1
INSULATED RENDER EXTERNAL WALL
WITH INNER BLOCK WALL**



Robothams Architects - The Old Library, 12 Church Street, Warwick CV34 4AB - T 01926 493843 F 01926 495314 - architects@robothams.co.uk - www.robothams.co.uk

PROJECT TITLE	DRAWING TITLE	STATUS APPROVED	
METSEC SFS / BLOCK COST COMPARISON	WALL TYPE C1 RENDER FACING EXT. WALL Inner Block Wall	SCALE NTS	SHEET SIZE A4 DRAWN KPM
		DATE 22.06.09	CHECKED
		DWG NO. 2499-005 REVISION	



WALL TYPE C2
INSULATED RENDER EXTERNAL WALL
WITH INNER METSEC FRAMING



Robothams Architects - The Old Library, 12 Church Street, Warwick CV34 4AB - T 01926 493843 F 01926 495314 - architects@robothams.co.uk - www.robothams.co.uk

PROJECT TITLE

DRAWING TITLE

STATUS **APPROVED**

METSEC SFS / BLOCK
COST COMPARISON

WALL TYPE C2
RENDER FACING EXT. WALL
Inner Metsec Framing Wall

SCALE **NTS**

SHEET SIZE **A4**


DRAWN **KPM**

DATE **22.06.09**


CHECKED

DWG NO. **2499-006**


REVISION



PLAN



ELEVATION



SECTION A-A

REVISION DATE DESCRIPTION

NOTES

DRAWN	DATE
JH	11/06/09
CHECKED	DATE






Metsec plc
Framing Division
 Broadwell Road, Oldbury
 West Midlands B69 4HE
 T +44 (0) 121 601 8000
 F +44 (0) 121 601 8021
 E metsec@metsec.com

www.metsec.com
voestalpine
 Registered in England No. 158970
 VAT Registered No. GB 128 7557 86
 ONE STEP AHEAD.

CLIENT	PROJECT
METSEC FRAMING	Metsec SFS vs Block Work Comparison
STATUS	TITLE
EXAMPLE	Typical SFS Panel with Brick Cladding

JOB NO.	DWG NO.	REV
RT001	GA01	



REVISION	DATE	DESCRIPTION

NOTES

DRAWN	DATE
JH	11/06/09
CHECKED	DATE


METSEC

Metsec plc
Framing Division
 Broadwell Road, Oldbury
 West Midlands B69 4HE
 T +44 (0) 121 601 8000
 F +44 (0) 121 601 8021
 E metsec@metsec.com


www.metsec.com

voestalpine
 Registered in England No. 1458970
 VAT Registered No. GB 128 7527 86
 ONE STEP AHEAD.


CLIENT	PROJECT	JOB NO.
METSEC FRAMING	Metsec SFS vs Block Work Comparison	RT001
STATUS	TITLE	DWG NO.
EXAMPLE	Typical Block work panel with Brick Cladding	GA02
		REV



PLAN



ELEVATION






SECTION D-D

REVISION DATE DESCRIPTION


NOTES

<p>DRAWN JH DATE 11/06/09</p> <p>CHECKED DATE</p>	<p>METSEC</p> <p>Metsec plc Framing Division Broadwell Road, Oldbury West Midlands B69 4HE T +44 (0) 121 801 8000 F +44 (0) 121 801 8021 E metsec@metsec.com</p>	<p>CLIENT METSEC FRAMING</p> <p>PROJECT Metsec SFS vs Block Work Comparison</p> <p>TITLE Typical SFS Panel with Insulated Render</p>	<p>JOB NO. RT001</p> <p>DWG NO. GA03</p> <p>REV</p>
<p>www.metsec.com</p> <p> </p> <p> </p> <p> <small>Registered in England No. 158670 VAT Registered No. GB 128 7557 86 ONE STEP AHEAD.</small> </p>			




PLAN

Ancon WP4 Wind Post 120x8mm Flat
at each jamb position.



ELEVATION



SECTION E-E

SECTION F-F

REVISION DATE DESCRIPTION

NOTES

DRAWN	DATE
JH	11/06/09
CHECKED	DATE



Metsec plc
Framing Division
Broadwell Road, Oldbury
West Midlands B69 4HE
T +44 (0) 121 601 8000
F +44 (0) 121 601 8021
E metsecframing@metsec.com

www.metsec.com


Registered in England No. 158970
VAT Registered No. GB 128 7527 86

ONE STEP AHEAD.


CLIENT	PROJECT
METSEC FRAMING	Metsec SFS vs Block Work Comparison
STATUS	TITLE
EXAMPLE	Typical Block work Panel with Insulated Render

JOB NO.	RT001
DWG NO.	GA04

REV



Detail 1



Detail 3

REVISION DATE DESCRIPTION

NOTES

DRAWN DATE

JH 11/06/09

CHECKED DATE



Meisec plc
Framing Division
 Broadwell Road, Oldbury
 West Midlands B69 4HE
 T +44 (0) 121 601 8000
 F +44 (0) 121 601 8021
 E meisecframing@meisec.com

www.meisec.com



Registered in England No. 158970
 VAT Registered No. GB 7527 98
 ONE STEP AHEAD.

CLIENT
METSEC FRAMING

STATUS
EXAMPLE



PROJECT
Metsec SFS vs Block Work Comparison

TITLE
Brick work Cladding Details



JOB NO.
RT001

DWG NO.
GA05

REV



Detail 4



Detail 5

REVISION DATE DESCRIPTION

NOTES

DRAWN DATE
JH 11/06/09



Metsec plc
Framing Division
Broadwell Road, Oldbury
West Midlands B69 4HE
T +44 (0) 121 601 8000
F +44 (0) 121 601 8021
E. metsecframing@metsec.com

www.metsec.com




CHECKED DATE



Metsec plc
Framing Division
Broadwell Road, Oldbury
West Midlands B69 4HE
T +44 (0) 121 601 8000
F +44 (0) 121 601 8021
E. metsecframing@metsec.com

www.metsec.com



CLIENT
METSEC FRAMING

PROJECT
Metsec SFS vs Block Work Comparison


JOB NO.
RT001

STATUS
EXAMPLE


TITLE
Insulated Render Cladding Details

DWG NO.
GA06

REV



Detail 2



Detail 6

REVISION DATE DESCRIPTION

NOTES

DRAWN DATE
JH 11/06/09

CHECKED DATE



Metsec plc
Framing Division
Broadwell Road, Odbury
West Midlands B69 4HE
T +44 (0) 121 601 6000
F +44 (0) 121 601 6021
E metsec@metsec.com

www.metsec.com

Registered in England No. 158970
VAT Registered No. GB 726 752 96
ONE STEP AHEAD.

CLIENT
METSEC FRAMING

STATUS
EXAMPLE

PROJECT
Metsec SFS vs Block Work Comparison

TITLE
Blockwork Wind Post details

JOB NO.
RT001

DWG NO.
GA07


REV

110mm cavity with 50mm clear.
Cavity width subject to insulation thickness.

Skins of cavity wall to be tied together using s.s wall ties (safety type) at 750mm max horizontal & 450mm max vertical centres, 225 vertical centres at Jambos of openings all to Structural Engineers design.

Facing brick external Insulated Cavity Wall
103mm Facing Brick of FL resistance.

Partial fill insulation board with vapour control layer to warm side. Insulation type - 55mm thick Kingspan Kooltherm K8 to achieve 0.26 U-Value W/m²K.




15mm Plasterboard and skin on dabs

Mid-span wind post as per Structural Engineers design typically at 225mm vertical centres

Detail7

Self finished STOTHERM render system by STO Render or similar. Stoherm Classic M of 120mm thick EPS insulation board (density of 15kg/m³) achieving 0.25 U-value W/m²K and mechanically fixed onto track system. Installation, fixings and details around openings, sills, drips etc to be as manufacturers details and recommendations.

Arcon W/P4 Wind Post 120x8mm Flat at each jamb position.



15mm Plasterboard and skin on dabs

140mm Topcrete Standard dense blocks. Compressive strength of 3N/mm² min. Subject to structural engineers design.



Detail8

REVISION DATE DESCRIPTION

NOTES

--	--

DRAWN	DATE
JH	11/06/09
CHECKED	DATE


CLIENT	PROJECT	JOB NO.
METSEC FRAMING	Metsec SFS vs Block Work Comparison	RT001
STATUS	TITLE	DWG NO.
EXAMPLE	Blockwork Wind Post details	GA08
 <p>Metsec plc Framing Division Broadwell Road, Oldbury West Midlands B69 4HE T +44 (0) 121 601 8000 F +44 (0) 121 601 8021 E metsec@metsec.com</p>		 <p>www.metsec.com Registered in England No. 158970 VAT Registered No. GB 128 7537 86 ONE STEP AHEAD.</p>

110mm cavity with 50mm clear. Cavity width subject to insulation thickness.

Skins of cavity wall to be tied together using s.s wall ties (safety type) at 900mm max horizontal & 450mm max vertical centres. 225 vertical centres at jambs of openings all to Structural Engineers design.

Facing brick external Insulated Cavity Wall 103mm Facing Brick of FL resistance.


Partial fill insulation board with vapour control layer to warm side. Insulation Type - 55mm thick Kingspan Kooltherm K8 to achieve 0.26 U-Value W/m²K.



140mm Topcrete Standard dense blocks. Compressive strength of 3N/mm² min. Subject to structural engineers design.

Detail 9

Self finished STOTHERM render system by STO Render or similar. Stothern Classic M of 120mm thick EPS insulation board (density of 15kg/m³) achieving 0.25 U-value W/m²K and mechanically fixed onto track system. Installation, fixings and details around openings, sills, drips etc to be as manufacturers details and recommendations.



140mm Topcrete Standard dense blocks. Compressive strength of 3N/mm² min. Subject to structural engineers design.

Detail 10

REVISION DATE DESCRIPTION

NOTES

DRAWN

DATE

JH

11/06/09

CHECKED

DATE



Metsec plc
Framing Division
 Broadwell Road, Oldbury
 West Midlands B69 4HE
 T +44 (0) 121 601 8000
 F +44 (0) 121 601 8021
 E metsecframing@metsec.com

www.metsec.com



ONE STEP AHEAD.

CLIENT

METSEC FRAMING

PROJECT

Metsec SFS vs Block Work Comparison

STATUS

EXAMPLE

TITLE

Blockwork to concrete Column detail

JOB NO.

RT001

DWG NO.

GA09

REV

29 JUNE 2009

APPENDIX C

SHEPHERD CONSTRUCTION - CASE STUDY

External Walling Options – SFS Metsec v Traditional Masonry Construction

Programme Benefits of using a Metsec frame

- **SFS Metsec** - using the SCL GQ Block 6 project in Manchester as a case study (see Fig 1.) we were achieving 650m² – 1000m² per week using 2No gangs (3 man gangs – 2 fixers 1 labourer). This allowed us to target programme the following envelope substrate works (Cement Particle board & EPDM weathering operations) once a number of floors of metsec had been completed. Once 2No floors of the substrate had been completed, we commenced the window installation to a given floor.
- Using this system, on completion of the composite window installation, this dramatically increased the speed in which we had a given floor weather tight than if we had used traditional brickwork / block work.
- **With traditional brick/block work**, we would expect to achieve an output of 16m² / hour or 80m² / day for a 2 n 1 gang. Based on using 4No 2 n 1gangs simultaneously, this would mean an output of 320m² per week would be achieved. However the no of gangs could be determined or limited by the floor area and efficient working space allowances.
- Metsec is significantly quicker than using traditional inner block work skin as the rates above suggest.
- **Both Blockwork & SFS Metsec** can be installed internally from the floor slab, so is unaffected by the ongoing RC works above; thus enabling the external walling system to be installed closely behind the finishing of the RC works to a particular floor.
- On the GQ Block 6 project we programmed the commencement of the SFS Metsec tight behind the removal of the backpropping for the RC concrete floors as the photo below clearly illustrates. This meant dovetailing the start of the building envelope close behind the RC frame (see Fig 2.).



▪ Fig 1. GQ Block 6 - The advantages of using a SFS Metsec System

29 JUNE 2009

APPENDIX D
ACKNOWLEDGEMENTS

29 JUNE 2009

ACKNOWLEDGEMENTS

- Shepherd Construction Limited
- Moss Construction
- Robothams Architects
- Atkin Trade Specialists
- Mansell Finishes
- Chartway Specialist Contractors Limited
- Baynham Meikle Partnership
- Kier Southern

VERIFICATION
Approved for issue
Job Manager – Philip Muir
Date – 29 June 2009

Faithful+Gould

The Axis
10 Holliday Street
BIRMINGHAM
B1 1TF

Telephone: +44(0)121 483 6365

Fax: +44(0)121 483 6333