


Project: Pipe Brackets
Client: Gripple Ltd
Client's Order No: I6682
Inspection Date:
First: 20 / 04 / 2012


Certificate No: COV 1223451
Office: Sheffield
Date: 20 / 04 / 2012
Order Status: Complete
Final: 20 / 04 / 2012

This certificate is issued to Gripple Ltd to certify that the undersigned surveyor did, at their request attend the premises at The Old West Gun Works, Sheffield on and between the above dates for the purpose of examining and witnessing tests on the items listed below. All tests produced satisfactory results

TEST CONFIGURATION



PB380



PB640

M Cobb
 Surveyor of Lloyd's Register



11/5/12

Gripple Model	Maximum Working Load Limit	Tearing Steel Results		Average
PB380	90 kg 200 lbs	696 kg 1,531 lbs	728 kg 1,601 lbs	712 kg 1,566 lbs
PB640	90 kg 200 lbs	584 kg 1,284 lbs	546 kg 1,201 lbs	565 kg 1,243 lbs